



ace usa

HOT WORK PERMIT

Area of work:		Work to be done:	
Date:	Time started:	Time completed:	
<p>The area where the above work is to be done has been personally examined. The required precautions for safe hot work practices (appearing below) have been checked as indicated. Permission therefore is granted for this work.</p> <p>Signed: _____ Date: _____</p>			
Permit expires (1 shift): _____			
If fire occurs, phone number _____		or use the alarm box located at _____	
<p>DO NOT PERFORM HOT WORK UNTIL THE FOLLOWING PRECAUTIONS HAVE BEEN TAKEN:</p> <ol style="list-style-type: none"> 1. No hot work will be permitted: <ol style="list-style-type: none"> a. While sprinklers are out of service. b. In the presence of flammable vapors and liquids, lint, dust, or unpurged tanks and equipment previously containing such materials. c. In areas or on equipment other than those properly prepared for hot work operations. d. With cutting and welding equipment which is not in good repair. e. By other than a qualified individual. 2. The area must be personally examined and approved by an authorised individual, assuring that the following safeguards have been arranged for, prior to issuing this permit. <ol style="list-style-type: none"> a. Floors and surroundings must be swept clean and wet down. b. All combustibles must be relocated 35 ft from the operation or the remainder must be protected with non-combustible curtains, metal guards or flameproofed covers (not ordinary tarpaulins). c. Any floor or wall opening within 35 ft of the hot work operations must be covered tightly. d. A responsible individual must be assigned to watch for dangerous sparks in the area as well as in floors above and in adjacent areas. e. Ample fire protection equipment - hand hoses, extinguishers, water pails, etc. must be provided and a responsible individual trained in their use must be available. f. Warning notices must be posted adjacent to and where necessary, below the work area. 3. The hot work area, including floors above and below, should be patrolled during any lunch or rest period, on the completion of work, and for 30 minutes after the work is completed. <p>The work has been completed. The work area and adjacent areas have been inspected for 30 minutes and were found to be fire safe.</p> <p>Signed: _____ Date: _____</p>			